

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
Ambient Sampling Event January 25, 2011			
Ambient Project# 101214AB			
003-01	Mudded Fitting	Kitchen 2 nd Floor	NAD
003-02	Mudded Fitting	Kitchen 2 nd Floor	NAD
003-03	Mudded Fitting Debris	Kitchen 2 nd Floor	NAD
Ambient Sampling Event April 13, 2011			
Ambient Project# 110325AB			
01-01	Glazing	Exterior Door	Trace Chrysotile
01-02	Glazing	Exterior Door	Trace Chrysotile
02-01	Caulking	Exterior Door	1.6% Tremolite 0.4% Chrysotile
02-02	Caulking	Exterior Door	NA/PS
Ambient Sampling Event June 3, 2011			
Ambient Project# 110601AA			
004-01	Vapor Barrier	Main Bldg. Vestibule – Center	NAD
004-02	Vapor Barrier	Main Bldg. Vestibule – Center	NAD
Ambient Sampling Event June 16, 2011			
Ambient Project# 110601AA			
006-01	Red Interior Window Caulk	2 nd Floor Main Vestibule	NAD
006-02	Red Interior Window Caulk	2 nd Floor Main Vestibule	NAD
007-01	Red Exterior Window Caulk	2 nd Floor Main Vestibule	NAD
007-02	Red Exterior Window Caulk	2 nd Floor Main Vestibule	NAD
008-01	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
008-02	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
008-03	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
008-04	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
008-05	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
008-06	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
008-07	Concrete Ceiling	2 nd Floor Exterior Overhang	NAD
009-01	Plaster Coat	Exterior Overhang	NAD
009-02	Plaster Coat	Exterior Overhang	NAD
009-03	Plaster Coat	Exterior Overhang	NAD
009-04	Plaster Coat	Exterior Overhang	NAD
009-05	Plaster Coat	Exterior Overhang	NAD
009-06	Plaster Coat	Exterior Overhang	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
009-07	Plaster Coat	Exterior Overhang	NAD
Ambient Sampling Event July 21, 2011 Ambient Project# 110718AA			
01-01	Spray-On	East Entryway	NAD
01-02	Spray-On	North Entryway	NAD
01-03	Spray-On	West Entryway	NAD
Ambient Sampling Event December 6, 2011 Ambient Project# 111202AA			
Bathrooms			
010-01	2x2 Ceramic Floor Tile	Room 121 Hall	NAD
010-02	2x2 Ceramic Floor Tile	Room 120 Hall	NAD
011-01	2x2 Ceramic Floor Tile Grout	Room 121 Hall	NAD
011-02	2x2 Ceramic Floor Tile Grout	Room 120 Hall	NAD
012-01	Brown Popcorn Ceiling	Room 120 Hall	NAD
012-02	Brown Popcorn Ceiling	Room 207 Hall	NAD
012-03	Brown Popcorn Ceiling	Room 121 Hall	NAD
013-01	Brown 1x1 Ceramic Floor Tile	Room 122A Women	NAD
013-02	Brown 1x1 Ceramic Floor Tile	Room 123A Men	NAD
014-01	Brown 1x1 Floor Tile Grout	Room 122 Women	NAD
014-02	Brown 1x1 Floor Tile Grout	Room 123A Men	NAD
015-01	12x12 Terracotta Floor Tile	Room 207 Hall	NAD
015-02	12x12 Terracotta Floor Tile	Room 206 Hall	NAD
016-01	Yellow Floor Tile Mastic	Room 207 Hall	NAD
016-02	Yellow Floor Tile Mastic	Room 206 Hall	NAD
017-01	Yellow Carpet Mastic	Room 207 Hall	NAD
017-02	Yellow Carpet Mastic	Room 207 Hall	NAD
018-01	Black 6" Cove Base	Room 206 Hall	NAD
018-02	Black 6" Cove Base	Room 207 Hall	NAD
019-01	Yellow Cove Base Mastic	Room 206 Hall	NAD
019-02	Yellow Cove Base Mastic	Room 207 Hall	NAD
020-01	White 3x3 Ceramic Wall Tile	Room 125 Women	NAD
020-02	White 3x3 Ceramic Wall Tile	Room 231 Women	NAD
021-01	White 3x3 Ceramic Wall Tile Grout	Room 125 Women	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
021-02	White 3x3 Ceramic Wall Tile Grout	Room 231 Women	NAD
022-01	Plaster Wall Skim	Room 226 Women	NAD
022-02	Plaster Wall Skim	Room 207 Hall	NAD
022-03	Plaster Wall Skim	Room 121 Hall	NAD
022-04	Plaster Wall Skim	Room 125 Women	NAD
022-05	Plaster Wall Skim	Room 123 Men	NA
022-06	Plaster Wall Skim	Room 123 Men	NAD
023-01	Plaster Wall Base	Room 226 Women	NAD
023-02	Plaster Wall Base	Room 207 Hall	NAD
023-03	Plaster Wall Base	Room 121 Hall	NAD
023-04	Plaster Wall Base	Room 125 Women	NAD
023-05	Plaster Wall Base	Room 123 Men	NAD
024-01	Sheetrock	Room 120 Hall	NAD
024-02	Sheetrock	Room 120 Hall	NAD
025-01	Vinyl Wall Paper	Room 207 Hall	NAD
025-02	Vinyl Wall Paper	Room 121 Hall	NAD
026-01	Plaster Ceiling Skim	Room 231 Women	NAD
026-02	Plaster Ceiling Skim	Room 124 Men	NAD
026-03	Plaster Ceiling Skim	Room 123 Men	NAD
027-01	Plaster Ceiling Base	Room 231 Women	NAD
027-02	Plaster Ceiling Base	Room 124 Men	NAD
027-03	Plaster Ceiling Base	Room 123 Men	NAD
028-01	White Caulk	Room 231 Women Vanity	NAD
028-02	White Caulk	Room 226 Women Vanity	NAD
Ambient Sampling Event March 1, 2012 Ambient Project# 120229AB			
001-01	2x4 Drop Ceiling Tile – White w/ moderate horizontal fissures	Room 219	NAD
001-02	2x4 Drop Ceiling Tile – White w/ moderate horizontal fissures	Hall Adjacent to Mailroom	NAD
002-01	2x4 Drop Ceiling Tile – White w/ large and deep horizontal fissures	College Store – Storage	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
002-02	2x4 Drop Ceiling Tile – White w/ large and deep horizontal fissures	College Store – Storage	NAD
003-01	1x1 Splined Ceiling Tile ⁽²⁾	Room 215	NAD
003-02	1x1 Splined Ceiling Tile ⁽²⁾	Room 212	NAD
Ambient Sampling Event May 23, 2012 Ambient Project# 1200515AC			
029-01	Fitting Insulation	Large Diameter in Wet Wall	7.8% Chrysotile
029-02	Fitting Insulation	Large Diameter in Wet Wall	NA/PS
030-01	Fitting Insulation	1" Diameter in Wet Wall	8.7% Chrysotile
030-02	Fitting Insulation	1" Diameter in Wet Wall	NA/PS
030-03	Fitting Insulation	1" Diameter Debris in Wet Wall	NA/PS
031-01	Fitting Insulation	Above Ceiling @ Panel Access	NAD
031-02	Fitting Insulation	Above Ceiling @ Panel Access	NAD
Ambient Sampling Event July 10, 2012 Ambient Project# 120709AB			
001-01	Ceiling Base	Exterior Overhang – Front Entrance	NAD
001-02	Ceiling Base	Exterior Overhang – Front Entrance	NAD
001-03	Ceiling Base	Exterior Overhang – Front Entrance	NAD
002-01	Ceiling Finish	Exterior Overhang – Front Entrance	NAD
002-02	Ceiling Finish	Exterior Overhang – Front Entrance	NAD
002-03	Ceiling Finish	Exterior Overhang – Front Entrance	NAD
003-01	Caulk	Inside/Outside Front Entrance Overhang	NAD
003-02	Caulk	Inside/Outside Front Entrance Overhang	NAD
Ambient Sampling Event December 20, 2012 Ambient Project# 121221AG			
001-01	12x12 Orange VFT	2 nd Floor Bathroom	NAD
001-02	12x12 Orange VFT	2 nd Floor Bathroom	NAD
002-01	12x12 Mastic	2 nd Floor Bathroom	NAD
002-02	12x12 Mastic	2 nd Floor Bathroom	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
003-01	Debris on Floor	3 rd Floor Mechanical Room	NAD
003-02	Debris on Floor *	3 rd Floor Mechanical Room	30.8% Chrysotile
003-03	Debris on Floor *	3 rd Floor Mechanical Room	NA/PS
Ambient Sampling Event February 26, 2013 Ambient Project #: 130222AA			
032-01	Debris- Mud Joint Packing	3 rd Floor Mechanical Room	NAD
032-02	Debris- Mud Joint Packing	3 rd Floor Mechanical Room	NAD
Ambient Sampling Event March 7, 2013 Ambient Project #: 130307AA			
001-01	Cementious Debris	Kitchen Ramp	NAD
001-02	Cementious Board	Kitchen Ramp Door	NAD
001-03	Cementious Board	Kitchen Ramp Door	NAD
002-01	Sheetrock	2 nd Floor MPR	NAD
002-02	Sheetrock	2 nd Floor MPR	NAD
003-01	Joint Compound	2 nd Floor MPR	NAD
003-02	Joint Compound	2 nd Floor MPR	NAD
Ambient Sampling Event March 21, 2013 Ambient Project #: 130320AA- BASEMENT			
01-01	Insulation	Steam Line-Basement	12.5% Amosite Trace Chrysotile
01-02	Insulation	Steam Line-Basement	NA/PS
01-03	Insulation	Steam Line-Basement	NA/PS
02-01	Mudded Fitting	Non Leaking Pipe-Basement	NAD
02-02	Mudded Fitting	Non Leaking Pipe-Basement	NAD
02-03	Mudded Fitting	Non Leaking Pipe-Basement	NAD
03-01	Mudded Fitting	Leaking Pipe-Basement	NAD
03-02	Mudded Fitting	Leaking Pipe-Basement	NAD
03-03	Mudded Fitting	Leaking Pipe-Basement	NAD
04-01	Mudded Fitting	Chilled Water Supply Elbow	NAD
04-02	Mudded Fitting	Chilled Water Supply Elbow	NAD
04-03	Mudded Fitting	Chilled Water Supply Elbow	NAD
05-01	Mudded Fitting	Chilled Water Return Elbow	NAD
05-02	Mudded Fitting	Chilled Water Return Elbow	NAD
05-03	Mudded Fitting	Chilled Water Return Elbow	NAD
06-01	Mudded Fitting	Sewer Drain Cleanout	1.3% Amosite

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
06-02	Mudded Fitting	Sewer Drain Cleanout	NA/PS
06-03	Mudded Fitting	Sewer Drain Cleanout	NA/PS
07-01	Debris # 2 *	Debris pile #2	25.0% Amosite
07-02	Debris # 2 *	Debris pile #2	NA/PS
08-01	Debris #3 *	Debris pile #3	NAD
08-02	Debris #3 *	Debris pile #3	NAD
09-01	Debris #1 *	Debris pile #1	30.8% Amosite
09-02	Debris #1 *	Debris pile #1	NA/PS
Ambient Sampling Event March 26, 2013 Ambient Project #: 130320AA			
01-01	Fire Doors	East Entry to Post Office	30.8% Amosite
01-02	Fire Doors	East Entry to Post Office	26.7% Amosite
01-03	Fire Doors	2 nd Floor Kitchen Doors	30.8% Amosite
01-04	Fire Doors	2 nd Floor Kitchen Doors	23.5% Amosite
01-05	Fire Doors	2 nd Floor Center Hallway	17.4% Amosite
01-06	Fire Doors	2 nd Floor Center Hallway	17.4% Amosite
02-07	Blue Grey Floor Tile	1 st Floor Dining Area	NAD
02-08	Blue Grey Floor Tile	1 st Floor Dining Area	NAD
02-09	Green Floor Tile	1 st Floor Dining Area	NAD
02-10	Green Floor Tile	1 st Floor Dining Area	NAD
02-11	Green and Red Floor Tile	1 st Floor Dining Area	NAD
02-12	Green and Red Floor Tile	1 st Floor Dining Area	NAD
02-13	Black Floor Tile	1 st Floor Dining Area	NAD
02-14	Black Floor Tile	1 st Floor Dining Area	NAD
03-15	Cove Base	1 st Floor Dining Area	NAD
03-16	Cove Base	1 st Floor Dining Area	NAD
03-17	Tile Adhesive	1 st Floor Dining Area	NAD
03-18	Tile Adhesive	1 st Floor Dining Area	NAD
Ambient Sampling Event April 18, 2013 Ambient Project #: 130419AC			
01-01	Skimcoat - Wall	Center Hallway of Petes Place-2 nd Floor	NAD
01-02	Skimcoat - Wall	Center Hallway of Petes Place-2 nd Floor	NAD
01-03	Skimcoat - Wall	Center Hallway of Petes Place-2 nd Floor	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
01-04	Skimcoat - Wall	Center Hallway of Petes Place-2 nd Floor	NAD
01-05	Skimcoat - Wall	Center Hallway of Petes Place-2 nd Floor	NAD
02-06	Plaster-Wall (Finish Coat)	Center Hallway of Petes Place-2 nd Floor	NAD
02-07	Plaster-Wall (Finish Coat)	Center Hallway of Petes Place-2 nd Floor	NAD
02-08	Plaster-Wall (Finish Coat)	Center Hallway of Petes Place-2 nd Floor	NAD
02-09	Plaster-Wall (Finish Coat)	Center Hallway of Petes Place-2 nd Floor	NAD
02-10	Plaster-Wall (Finish Coat)	Center Hallway of Petes Place-2 nd Floor	NAD
03-11	Wall Protector	Center Hallway of Petes Place-2 nd Floor	NAD
03-12	Wall Protector	Center Hallway of Petes Place-2 nd Floor	NAD
04-13	Floor - Tan Tile 12x12	East Lobby	NAD
04-14	Floor - Tan Tile 12x12	West Lobby	NAD
05-15	Floor - White Tile 12x12	East Lobby	NAD
05-16	Floor - White Tile 12x12	East Lobby	NAD
06-17	Floor - Grey Tile 12x12	West Lobby	NAD
06-18	Floor - Grey Tile 12x12	West Lobby	NAD
07-19	Floor Tile Adhesive (all colors)	East Lobby	NAD
07-20	Floor Tile Adhesive (all colors)	West Lobby	NAD
08-21	Cove Base	East Lobby	NAD
08-22	Cove Base	West Lobby	NAD
09-23	Cove Base Glue	East Lobby	NAD
09-24	Cove Base Glue	West Lobby	NAD
Ambient Sampling Event May 21, 2013 Ambient Project #: 130520AA Dining Hall⁽¹⁾			
01-01	Green Floor Tile	Outside West Entrance	NAD
02-02	Red Floor Tile	4' West of Counter	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
03-04	White 9x9 Floor Tile	4' from North below Stage	NAD
03-03	White 9x9 Floor Tile	Center, below Stage	NAD
04-05	Yellow (9x9) Tile Adhesive	West end of Stage	NAD
04-06	Yellow (9x9) Tile Adhesive	6' from West end of Stage	NAD
05-07	Debris	West side of counter	NAD
05-08	Debris	West side of counter	NAD
Ambient Sampling Event May 29, 2013 Ambient Project #: 130520AA Basement Area 2			
B501-01	Mudded Fitting	Roof Drain	0.97% Amosite
B501-02	Mudded Fitting	Roof Drain	0.95% Amosite
B501-03	Mudded Fitting	Roof Drain	0.98% Amosite
B502-04	Mudded Fitting	Condensation Line	NAD
Ambient Sampling Event: January 6, 2014 Ambient Project # 140107AA Basement Mechanical			
0101-01	Mudded Fitting	Small Valve Mechanical Line 1	NAD
Ambient Sampling Event: January 15, 2014 2nd Floor Hall			
0102-01	12x12 Crag Ceiling Tile ⁽²⁾	2 nd Floor Hall, by Room 217	NAD
0102-02	12x12 Crag Ceiling Tile ⁽²⁾	2 nd Floor Hall, by Room 217	NAD
Ambient Sampling Event March 6, 2014 Ambient Project # 140307AA			
02D-01	Debris	Entry Hall, Above Ceiling	NAD
02D-02	Debris	Storage By Entry Hall	NAD
02D-03	Debris	Storage By Entry Hall	NAD
02DE-04	Debris(Elbow)	Storage By Sales Floor	6.7% Chrysotile
02DE-05	Debris(Elbow)	Storage By Sales Floor	NA/PS
0201-06	Mudded Elbow	Above Dairy	NAD
0201-07	Mudded Elbow	Above Novelty Food	NAD
0201-08	Mudded Elbow	Above Entry Lighting	NAD
0202-09	12x12 Beige Floor Tile	Store Back Entry	1.6% Chrysotile
0202-10	12x12 Beige Floor Tile	Store Back Entry	NA/PS
0203-11	12x12 Black Mastic	Store Back Entry	NAD
0203-12	12x12 Black Mastic	Store Back Entry	NAD
0204-13	12x12 Light Gray Floor Tile	Store Back Entry	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
0204-14	12x12 Light Gray Floor Tile	Store Back Entry	NAD
Ambient Sampling Event: May 15, 2014 Ambient Project #140517AA Rooms 126, 127 & 130A			
051401-01	1x1 Gray Ceiling Tile ⁽²⁾	Room 127, North East	NAD
051401-02	1x1 Gray Ceiling Tile ⁽²⁾	Room 127, North East	NAD
051402-03	Debris	Room 127, North East	NAD
051402-04	Debris	Room 127, North East	NAD
051403-05	Mudded Fitting	Room 127, North East	NAD
051403-06	Mudded Fitting	Room 127, North East	NAD
051403-07	Mudded Fitting	Room 127, North East	NAD
051404-08	Duct Insulation	Room 130A, Center	NAD
051404-09	Duct Insulation	Room 130A, Center	NAD
051404-10	Duct Insulation	Room 130A, Center	NAD
051405-11	12x12 Dark Grey Floor Tile	Room 130A, At Door	NAD
051405-12	12x12 Dark Grey Floor Tile	Room 130A, Center	NAD
051406-13	12x12 Yellow Floor Tile	Room 130A, At Door	NAD
051406-14	12x12 Yellow Floor Tile	Room 130A, South End	NAD
051407-15	12x12 Black Floor Tile	Room 130A, North Side	NAD
051407-16	12x12 Black Floor Tile	Room 130A, North Side	NAD
051408-17	Black Floor Tile Mastic	Room 130A, North Side	NAD
051408-18	Black Floor Tile Mastic	Room 130A, North Side	NAD
051409-19	Fire Door Insulation	Room 130A, Door To Room 126A	33.3% Chrysotile
051409-20	Fire Door Insulation	Room 130A, Door To Room 126A	NA/PS
Ambient Sampling Event: May 22, 2014 Ambient Project #: 140522AC Exterior			
0514101-01	Brick	West Exterior , North End	NAD
0514101-02	Brick	West Exterior, By North	NAD
0514102-03	Brick Grout	West Exterior , North End	NAD
0514102-04	Brick Grout	West Exterior, By North	NAD

SUNY POTSDAM
BARRINGTON STUDENT UNION
SUMMARY OF ASBESTOS SAMPLES AND ANALYSIS RESULTS

Sample Number	Type of Sample	Location of Sample	Asbestos Content
Ambient Sampling Event: June 24, 2014 Ambient Project # 140613AD Cookies & Cream Rm 130A			
061410-01	Water Guard Under Tile	Room 130A, East Side	NAD
061410-02	Water Guard Under Tile	Room 130A, East Side	NAD
061411-03	Floor Leveler	Room 130A, West Side	NAD
061411-04	Floor Leveler	Room 130A, West Side	NAD
061412-05	Mudded Fitting	Room 130A, North West	26.7% Chrysotile
061412-06	Mudded Fitting	Room 130A, North West	NA/PS
061412-07	Mudded Fitting	Room 130A, North West	NA/PS

NAD – No asbestos detected

NA/PS – Not analyzed, positive stop. First sample in homogenous grouping positive.

NA – Not analyzed

* Samples collected as part of a contamination assessment to address an incidental disturbance in the basement. A site specific variance was developed and approved by NYSDOL. A contractor is scheduled to perform cleanup activities in April 2013.

⁽¹⁾ The floor tile samples collected on this date were part of an assessment for a potential incidental disturbance. The white 9x9 floor tile and mastic was discovered under the green and red floor tile (non asbestos containing) during a renovation. The green and red floor tile sampled on this date were just confirmatory samples for those previously collected on March 26, 2013 and found to be negative for asbestos. All results indicate that there was no asbestos disturbance in this area.

⁽²⁾ Ambient Environmental was directed to sample 1'x1' splined ceiling tiles in Barrington Student Union. We have determined that the 1x1 splined ceiling tiles sampled and present throughout Barrington Student Union are homogeneous to one another. The samples that were collected are representative of all 1x1 splined ceiling tiles within this building. Although there are different descriptions noted in this table for each 1x1 ceiling tile collected, a NYS licensed asbestos inspector surveyed the tiles in June 2014 and has determined they are homogeneous.

SUNY POTSDAM
BARRINGTON STUDENT UNION
ASBESTOS CONTAINING MATERIALS

Sample No.	Material Description	Sample Location	Asbestos %	Homogenous Locations	Condition	Friability	Qty*
02-01	Caulking	Exterior Door	1.6% Tremolite 0.4% Chrysotile	TBD	Good	Friable	<10 sq ft
029-01	Fitting Insulation	Large Diameter in Wet Wall	7.8% Chrysotile	TBD	Good	Friable	<10 sq ft
030-01	Fitting Insulation	1" Diameter in Wet Wall	8.7% Chrysotile	TBD	Good	Friable	<10 sq ft
003-02	Debris on Floor	3 rd Floor Mechanical Room	30.8% Chrysotile	TBD	Damaged	Friable	<10 sq ft
01-01	Fire Doors	East Entry to Post Office	30.8% Amosite	TBD	Damaged	Friable	60 sq ft
01-02	Fire Doors	East Entry to Post Office	26.7% Amosite	TBD	Damaged	Friable	60 sq ft
01-03	Fire Doors	2 nd Floor Kitchen Doors	30.8% Amosite	TBD	Damaged	Friable	50 sq ft
01-04	Fire Doors	2 nd Floor Kitchen Doors	23.5% Amosite	TBD	Damaged	Friable	50 sq ft
01-05	Fire Doors	2 nd Floor Center Hallway	17.4% Amosite	TBD	Damaged	Friable	60 sq ft
01-06	Fire Doors	2 nd Floor Center Hallway	17.4% Amosite	TBD	Damaged	Friable	60 sq ft
01-01	Insulation	Steam Line-Basement	12.5% Amosite Trace Chrysotile	TBD	Significantly Damaged	Friable	
06-01	Mudded Fitting	Sewer Drain Cleanout	1.3% Amosite	TBD	Significantly Damaged	Friable	
07-01	Debris # 2 **	Debris pile #2	25.0% Amosite	TBD	Significantly Damaged	Friable	
09-01	Debris #1 **	Debris pile #1	30.8% Amosite	TBD	Significantly Damaged	Friable	
02DE-04	Debris (Elbow)	Storage By Sales Floor	6.7% Chrysotile	1 Elbow Above Ceiling Tile	Damaged	Friable	1 ln. ft.

Sample No.	Material Description	Sample Location	Asbestos %	Homogenous Locations	Condition	Friability	Qty*
0202-09	12x12 Beige Floor Tile	Store Back Entry	1.6% Chrysotile	Back Hallway of 2 nd Fl Hallway	Damaged	Non-Friable	60 sq. ft.
051409-19	Fire Door Insulation	Room 130A, Door To Room 126A	33.3% Chrysotile				
061412-05	Mudded Fitting	Room 130A, North West	26.7% Chrysotile				

* Quantities are only estimates and should be field verified.

* Quantities only reflect renovation areas and do not represent other homogeneous locations throughout the school.

** Samples collected as part of a contamination assessment to address an incidental disturbance in the basement. A site specific variance was developed and approved by NYSDOL. A contractor is scheduled to perform cleanup activities in April 2013.